

SUBCONTRACTOR FIELD WORK ORDER**Crew 5: Plumbing & Mechanical Trades****INSURED / CLIENT**

Michael & Sarah Jenkins

SITE ADDRESS

Confirm with the superintendent before mobilization

CLAIM / CARRIER

92-8419-X21 | State Farm Insurance | Policy HO-9481028-2

SCOPE REFERENCE

T-2

SITE RULES

Hours: Monday-Friday, 7:00 AM - 5:00 PM. Weekend work requires superintendent approval 24h in advance.

Parking / Staging: Park only in the approved staging area; keep driveways and streets clear for material deliveries.

Dust & Debris: Stage debris in the designated dumpster/containment area. No debris may remain in occupied areas overnight.

Emergency: Notify the on-site superintendent immediately for any incident; call 911 for gas, electrical or flooding emergencies.

Locate the main panel and water shutoff before starting.

\$ CONTRACT AMOUNT & BUDGET LINE LINKAGE

TASK	TRADE PACKAGE	AMOUNT
T-2	Rough Mechanicals (MEP) <i>Sub bid</i>	\$2,310.00
TOTAL CONTRACT AMOUNT		\$2,310.00

1 SCOPE SUMMARY

Perform appliance disconnects/resets (refrigerator, gas range, dishwasher), sinks, faucets, valves, p-traps, pressure/leak testing and mechanical equipment for: Rough Mechanicals (MEP). Work only from the approved field scope; report any variance to the superintendent before proceeding.

2 SAFETY, SITE PROTECTION & CONTAINMENT

- Perform lockout/tagout and verify zero energy before disconnecting any appliance or equipment.
- Close and tag water shutoffs before breaking any line; have towels and pans staged.
- Leak-test all gas connections with approved solution and re-light pilots per manufacturer steps.
- Pressure-test supply lines and inspect every joint under full pressure before closing walls.

3 STEP-BY-STEP FIELD INSTRUCTIONS**Scope Execution**

- Complete the Rough Mechanicals (MEP) scope described in the approved estimate:
Disconnect/reconnect water heater supply lines, reroute affected Romex branch circuits, test ductwork

dampness. (2 working day(s)).

I Quantities & Material Staging

- Verify all field quantities against the approved scope before ordering or cutting materials.

I Sequencing (CREW-5)

- T-2: mobilize only after predecessor scope (T-1) is complete and accepted.

4 MATERIAL SPECIFICATIONS & FASTENERS

- All materials must match the approved manufacturer specifications and be staged in a dry, protected area.
- Fasten per manufacturer requirements; use corrosion-resistant fasteners in wet or exterior areas.
- Verify quantities with the superintendent before installing; retain packaging and cut sheets for verification.

5 QUALITY CONTROL & PUNCHLIST STANDARDS

- [] All connections leak-free under full pressure with no weeping at valves or P-traps.
- [] Appliances level, secured and operating; water line and drain verified.
- [] Permits/inspection tags documented where required by code.
- [] Walk the work area with the superintendent and sign off on this sheet before demobilizing.

DO NOT PERFORM / SCOPE EXCLUSIONS

Do not perform any credited, omitted or out-of-scope work without a written change order.

SIGN-OFF & ACCEPTANCE

Crew Lead Signature

Print Name

Date

Subcontractor acknowledges the scope, quantities, materials and sequencing above. Any deviation requires a written change order approved by the superintendent before work continues.