

SUBCONTRACTOR FIELD WORK ORDER**Crew 3: Flooring & Underlayment Installation****INSURED / CLIENT**

David & Amanda Torres

SITE ADDRESS

Confirm with the superintendent before mobilization

CLAIM / CARRIER

CB-2026-8812 | Chubb Insurance | Policy CHU-77218-A

SCOPE REFERENCE

T-8

SITE RULES

Hours: Monday-Friday, 7:00 AM - 5:00 PM. Weekend work requires superintendent approval 24h in advance.

Parking / Staging: Park only in the approved staging area; keep driveways and streets clear for material deliveries.

Dust & Debris: Stage debris in the designated dumpster/containment area. No debris may remain in occupied areas overnight.

Emergency: Notify the on-site superintendent immediately for any incident; call 911 for gas, electrical or flooding emergencies.

Locate the main panel and water shutoff before starting.

\$ CONTRACT AMOUNT & BUDGET LINE LINKAGE

TASK	TRADE PACKAGE	AMOUNT
T-8	Flooring <i>Sub bid</i>	\$4,680.00
TOTAL CONTRACT AMOUNT		\$4,680.00

1 SCOPE SUMMARY

Perform sound membrane/underlayment, click-lock lvp, laminate, sheet vinyl, tile, carpet/pad, t-molding and transitions for: Flooring. Work only from the approved field scope; report any variance to the superintendent before proceeding.

2 SAFETY, SITE PROTECTION & CONTAINMENT

- Test substrate moisture (under 5% wood / per manufacturer spec) and record readings before install.
- Acclimate flooring materials in the conditioned space per manufacturer requirements.
- Wear knee protection, gloves and cut-rated blades; keep blades fresh to avoid slips.
- Keep utility knives sheathed when not in use and sweep fasteners immediately.

3 STEP-BY-STEP FIELD INSTRUCTIONS**Scope Execution**

- Complete the Flooring scope described in the approved estimate: Install 12x24 porcelain floor tile over Ditra uncoupling membrane, epoxy grout in kitchen, weave-in and refinish oak floor transition. (3 working

day(s)).

I Quantities & Material Staging

- Verify all field quantities against the approved scope before ordering or cutting materials.

I Sequencing (CREW-3)

- T-8: mobilize only after predecessor scope (T-6) is complete and accepted.

4 MATERIAL SPECIFICATIONS & FASTENERS

- All materials must match the approved manufacturer specifications and be staged in a dry, protected area.
- Fasten per manufacturer requirements; use corrosion-resistant fasteners in wet or exterior areas.
- Verify quantities with the superintendent before installing; retain packaging and cut sheets for verification.

5 QUALITY CONTROL & PUNCHLIST STANDARDS

- ☐ Substrate clean, flat and within manufacturer tolerance; no hollow spots or lippage.
- ☐ Expansion gaps maintained at all perimeter pinch points; transitions centered under door slabs.
- ☐ No peaking seams, telegraphing or pattern repetition where visible.
- ☐ Floor protected after install; homeowner walkthrough completed.
- ☐ Walk the work area with the superintendent and sign off on this sheet before demobilizing.

DO NOT PERFORM / SCOPE EXCLUSIONS

Do not perform any credited, omitted or out-of-scope work without a written change order.

SIGN-OFF & ACCEPTANCE

Crew Lead Signature

Print Name

Date

Subcontractor acknowledges the scope, quantities, materials and sequencing above. Any deviation requires a written change order approved by the superintendent before work continues.