

SUBCONTRACTOR FIELD WORK ORDER**Crew 4: Finish Carpentry, Cabinetry & Doors****INSURED / CLIENT**

David & Amanda Torres

SITE ADDRESS

Confirm with the superintendent before mobilization

CLAIM / CARRIER

CB-2026-8812 | Chubb Insurance | Policy CHU-77218-A

SCOPE REFERENCE

T-7

SITE RULES

Hours: Monday-Friday, 7:00 AM - 5:00 PM. Weekend work requires superintendent approval 24h in advance.

Parking / Staging: Park only in the approved staging area; keep driveways and streets clear for material deliveries.

Dust & Debris: Stage debris in the designated dumpster/containment area. No debris may remain in occupied areas overnight.

Emergency: Notify the on-site superintendent immediately for any incident; call 911 for gas, electrical or flooding emergencies.

Locate the main panel and water shutoff before starting.

1 SCOPE SUMMARY

Perform interior/exterior door slabs and pre-hung fittings, casing, baseboard, cabinets, end panels and decorative hardware for: Cabinetry, Trim & Interior Doors. Work only from the approved field scope; report any variance to the superintendent before proceeding.

2 SAFETY, SITE PROTECTION & CONTAINMENT

- Verify walls are painted/cured and floors protected before cabinet or trim install.
- Rated shoring or two-person lifts for upper cabinets and door slabs.
- Keep power tools guarded; disconnect before changing blades or bits.

3 STEP-BY-STEP FIELD INSTRUCTIONS**Scope Execution**

- Complete the Cabinetry, Trim & Interior Doors scope described in the approved estimate: Install custom maple shaker wall and base cabinets, soft-close hardware, crown molding, install quartz countertops. (4 working day(s)).

Quantities & Material Staging

- Verify all field quantities against the approved scope before ordering or cutting materials.

Sequencing (CREW-4)

- T-7: mobilize only after predecessor scope (T-6) is complete and accepted.

4 MATERIAL SPECIFICATIONS & FASTENERS

- All materials must match the approved manufacturer specifications and be staged in a dry, protected area.
- Fasten per manufacturer requirements; use corrosion-resistant fasteners in wet or exterior areas.
- Verify quantities with the superintendent before installing; retain packaging and cut sheets for verification.

5 QUALITY CONTROL & PUNCHLIST STANDARDS

- ☐ Cabinet boxes plumb and level; doors and drawers aligned with even reveals.
- ☐ Trim miters tight, nails set and filled; caulk lines clean and paint-ready.
- ☐ Door slabs operate smoothly, latch cleanly and clear the finished floor.
- ☐ Walk the work area with the superintendent and sign off on this sheet before demobilizing.

DO NOT PERFORM / SCOPE EXCLUSIONS

Do not perform any credited, omitted or out-of-scope work without a written change order.

SIGN-OFF & ACCEPTANCE

Crew Lead Signature

Print Name

Date

Subcontractor acknowledges the scope, quantities, materials and sequencing above. Any deviation requires a written change order approved by the superintendent before work continues.