

SUBCONTRACTOR FIELD WORK ORDER**Crew 7: Painting & Surface Finishing****INSURED / CLIENT**

Michael & Sarah Jenkins

SITE ADDRESS

Confirm with the superintendent before mobilization

CLAIM / CARRIER

92-8419-X21 | State Farm Insurance | Policy HO-9481028-2

SCOPE REFERENCE

T-5

SITE RULES

Hours: Monday-Friday, 7:00 AM - 5:00 PM. Weekend work requires superintendent approval 24h in advance.

Parking / Staging: Park only in the approved staging area; keep driveways and streets clear for material deliveries.

Dust & Debris: Stage debris in the designated dumpster/containment area. No debris may remain in occupied areas overnight.

Emergency: Notify the on-site superintendent immediately for any incident; call 911 for gas, electrical or flooding emergencies.

Locate the main panel and water shutoff before starting.

\$ CONTRACT AMOUNT & BUDGET LINE LINKAGE

TASK	TRADE PACKAGE	AMOUNT
T-5	Painting & Sealing <i>Sub bid</i>	\$4,350.00
TOTAL CONTRACT AMOUNT		\$4,350.00

1 SCOPE SUMMARY

Perform masking, caulking, sanding, pva drywall priming, stain-blocking primer, wall/ceiling finish coats and trim enamel for: Painting & Sealing. Work only from the approved field scope; report any variance to the superintendent before proceeding.

2 SAFETY, SITE PROTECTION & CONTAINMENT

- Mask floors, trim, cabinets and fixtures with high-tack tape and rosin paper before spraying.
- Ventilate continuously and use respirators rated for the coating system being applied.
- Keep wet coatings away from electrical devices and heat sources; observe dry times.

3 STEP-BY-STEP FIELD INSTRUCTIONS**Scope Execution**

- Complete the Painting & Sealing scope described in the approved estimate: Apply PVA latex primer sealer, two coats acrylic latex paint to living room, dining room, hallway walls and ceilings. (3 working day(s)).

Quantities & Material Staging

- Verify all field quantities against the approved scope before ordering or cutting materials.

Sequencing (CREW-7)

- T-5: mobilize only after predecessor scope (T-4) is complete and accepted.

4 MATERIAL SPECIFICATIONS & FASTENERS

- All materials must match the approved manufacturer specifications and be staged in a dry, protected area.
- Fasten per manufacturer requirements; use corrosion-resistant fasteners in wet or exterior areas.
- Verify quantities with the superintendent before installing; retain packaging and cut sheets for verification.

5 QUALITY CONTROL & PUNCHLIST STANDARDS

- ☐ Surfaces sanded, caulked and dust-free before finish coats; stain-blocking applied where required.
- ☐ Uniform sheen with no holidays, drips or lap marks under raking light.
- ☐ Trim lines crisp; no bleed under tape; fixtures and floors free of overspray.
- ☐ Walk the work area with the superintendent and sign off on this sheet before demobilizing.

DO NOT PERFORM / SCOPE EXCLUSIONS

Do not perform any credited, omitted or out-of-scope work without a written change order.

SIGN-OFF & ACCEPTANCE

Crew Lead Signature

Print Name

Date

Subcontractor acknowledges the scope, quantities, materials and sequencing above. Any deviation requires a written change order approved by the superintendent before work continues.