SUBCONTRACTOR FIELD WORK ORDER

# Crew 7: Painting & Surface Finishing

INSURED / CLIENT
David & Amanda Torres

SITE ADDRESS
Confirm with the superintendent before mobilization

CLAIM / CARRIER
CB-2026-8812 | Chubb Insurance | Policy CHU-77218-A

SCOPE REFERENCE
T-6

**SITE RULES**

Hours: Monday-Friday, 7:00 AM - 5:00 PM. Weekend work requires superintendent approval 24h in advance.

Parking / Staging: Park only in the approved staging area; keep driveways and streets clear for material deliveries.

Dust & Debris: Stage debris in the designated dumpster/containment area. No debris may remain in occupied areas overnight.

Emergency: Notify the on-site superintendent immediately for any incident; call 911 for gas, electrical or flooding emergencies. Locate the main panel and water shutoff before starting.

## $ CONTRACT AMOUNT & BUDGET LINE LINKAGE

| TASK | TRADE PACKAGE | AMOUNT |
|---|---|---|
| **T-6** | Painting & Sealing<br>*Sub bid* | **$7,250.00** |
| | **TOTAL CONTRACT AMOUNT** | **$7,250.00** |

## 1 SCOPE SUMMARY

Perform masking, caulking, sanding, pva drywall priming, stain-blocking primer, wall/ceiling finish coats and trim enamel for: Painting & Sealing. Work only from the approved field scope; report any variance to the superintendent before proceeding.

## 2 SAFETY, SITE PROTECTION & CONTAINMENT

- Mask floors, trim, cabinets and fixtures with high-tack tape and rosin paper before spraying.
- Ventilate continuously and use respirators rated for the coating system being applied.
- Keep wet coatings away from electrical devices and heat sources; observe dry times.

## 3 STEP-BY-STEP FIELD INSTRUCTIONS

### Scope Execution

- Complete the Painting & Sealing scope described in the approved estimate: Apply Shellac-based smoke and odor blocker seal coat, two coats premium scrubbable kitchen enamel on walls and trim. (4 working day(s)).

### Quantities & Material Staging

- Verify all field quantities against the approved scope before ordering or cutting materials.

### Sequencing (CREW-7)

- T-6: mobilize only after predecessor scope (T-5) is complete and accepted.

## 4 MATERIAL SPECIFICATIONS & FASTENERS

- All materials must match the approved manufacturer specifications and be staged in a dry, protected area.
- Fasten per manufacturer requirements; use corrosion-resistant fasteners in wet or exterior areas.
- Verify quantities with the superintendent before installing; retain packaging and cut sheets for verification.

## 5 QUALITY CONTROL & PUNCHLIST STANDARDS

[ ] Surfaces sanded, caulked and dust-free before finish coats; stain-blocking applied where required.
[ ] Uniform sheen with no holidays, drips or lap marks under raking light.
[ ] Trim lines crisp; no bleed under tape; fixtures and floors free of overspray.
[ ] Walk the work area with the superintendent and sign off on this sheet before demobilizing.

**DO NOT PERFORM / SCOPE EXCLUSIONS**

Do not perform any credited, omitted or out-of-scope work without a written change order.

**SIGN-OFF & ACCEPTANCE**

| Crew Lead Signature | Print Name | Date |
|---|---|---|

*Subcontractor acknowledges the scope, quantities, materials and sequencing above. Any deviation requires a written change order approved by the superintendent before work continues.*