SUBCONTRACTOR FIELD WORK ORDER PACKAGE

David & Amanda Torres

Claim CB-2026-8812 • 6 trade crew work order(s)

PROJECT RECORD

INSURED / CLIENT

David & Amanda Torres

SITE ADDRESS

See estimate documents - confirm with the superintendent before mobilization

CLAIM NUMBER

CB-2026-8812 | Carrier: Chubb Insurance | Policy: CHU-77218-A

OWNER / SITE CONTACT

Confirm with project manager

SITE LOGISTICS & WORKING RULES

WORKING HOURS

Monday-Friday, 7:00 AM - 5:00 PM. Weekend work requires superintendent approval 24h in advance.

PARKING & STAGING

Park only in the approved staging area; keep driveways and streets clear for material deliveries.

DUST & TRASH DISPOSAL

Stage debris in the designated dumpster/containment area. No debris may remain in occupied areas overnight.

EMERGENCY PROTOCOL

Notify the on-site superintendent immediately for any incident; call 911 for gas, electrical or flooding emergencies. Locate the main panel and water shutoff before starting.

CONTRACT AMOUNT INCLUDED - CARRIER PRICING EXCLUDED

This packet includes each crew's approved subcontract contract amount, linked to the estimate budget lines. Carrier pricing, margins, Overhead & Profit and unit rates are excluded. Contact the office for any cost question.

Generated 2026-09-29 - Verification token: WO-CHK-897126A5

0 CREWS IN THIS PACKAGE

Hand each crew only the pages for its own section. Every crew must review the safety protocol and complete the QC checklist before demobilizing.

Crew 1: Contents Handling, Site Protection & Demolition
Scope ref: T-1, T-9

Crew 2: Drywall, Framing & Insulation
Scope ref: T-2, T-4, T-5

Crew 3: Flooring & Underlayment Installation
Scope ref: T-8

Crew 4: Finish Carpentry, Cabinetry & Doors
Scope ref: T-7

Crew 5: Plumbing & Mechanical Trades
Scope ref: T-3

Crew 7: Painting & Surface Finishing
Scope ref: T-6

Sequencing: crews mobilize only after predecessor scopes are complete and accepted. Report any field variance to the superintendent befo

Crew 1: Contents Handling, Site Protection & Demolition

Scope ref: T-1, T-9 - Field template packet

$ CONTRACT AMOUNT & BUDGET LINE LINKAGE

TASK	TRADE PACKAGE	AMOUNT
T-1	Demolition & Fire Debris *Sub bid*	**$6,700.00**
T-9	Final Cleaning & Punch List *Sub bid*	**$1,020.00**
	TOTAL CONTRACT AMOUNT	**$7,720.00**

1 SCOPE SUMMARY

Perform dust barriers, contents manipulation, structural tear-out, subfloor prep, concrete grinding, debris staging and final detail clean for: Demolition & Fire Debris, Final Cleaning & Punch List. Work only from the approved field scope; report any variance to the superintendent before proceeding.

2 SAFETY, SITE PROTECTION & CONTAINMENT

- Erect 6-mil poly dust barriers with zipper doors at every work boundary; verify seals before starting.
- Run HEPA air scrubbers continuously and rotate filters per manufacturer intervals.
- Wear N95 respirators, sealed eye protection and cut-rated gloves for all tear-out work.
- Photograph and inventory all contents before moving; store in labeled, protected staging.
- Locate and isolate water, gas and electrical services before any demolition starts.
- Stage debris only in the designated containment area; keep egress paths clear at all times.

3 STEP-BY-STEP FIELD INSTRUCTIONS

Scope Execution

- Complete the Demolition & Fire Debris scope described in the approved estimate: Tear out charred kitchen cabinetry, burnt sheetrock, soot-damaged ceiling, remove contaminated appliances and debris haul. (3 working day(s)).
- Complete the Final Cleaning & Punch List scope described in the approved estimate: Final ozone treatment, scrub cabinetry inside/out, polish countertops and appliances, punch-list touch-ups, PM handover. (2 working day(s)).

Quantities & Material Staging

- Verify all field quantities against the approved scope before ordering or cutting materials.

Sequencing (CREW-1)

- T-9: mobilize only after predecessor scope (T-7, T-8) is complete and accepted.

4 MATERIAL SPECIFICATIONS & FASTENERS

- All materials must match the approved manufacturer specifications and be staged in a dry, protected area.
- Fasten per manufacturer requirements; use corrosion-resistant fasteners in wet or exterior areas.
- Verify quantities with the superintendent before installing; retain packaging and cut sheets for verification.

5 QUALITY CONTROL & PUNCHLIST STANDARDS

- [ ] All debris removed from occupied areas and staged in the approved location.
- [ ] Containment intact - zero visible dust migration beyond the barrier.
- [ ] Substrate sound, dry and ready for the next trade; photos uploaded.
- [ ] Contents inventory reconciled and signed by the homeowner where applicable.
- [ ] Walk the work area with the superintendent and sign off on this sheet before demobilizing.

DO NOT PERFORM / SCOPE EXCLUSIONS

Do not perform any credited, omitted or out-of-scope work without a written change order.

SIGN-OFF & ACCEPTANCE

Crew Lead Signature	Print Name	Date

Subcontractor acknowledges the scope, quantities, materials and sequencing above. Any deviation requires a written change order approved by the superintendent before work continues.

Crew 2: Drywall, Framing & Insulation

Scope ref: T-2, T-4, T-5 - Field template packet

$ CONTRACT AMOUNT & BUDGET LINE LINKAGE

TASK	TRADE PACKAGE	AMOUNT
T-2	Framing & Structural *Sub bid*	**$5,200.00**
T-4	Insulation *Sub bid*	**$1,850.00**
T-5	Drywall & Wall Prep *Sub bid*	**$9,800.00**
	TOTAL CONTRACT AMOUNT	**$16,850.00**

1 SCOPE SUMMARY

Perform insulation (batt, blown, vapor barrier), framing repairs, drywall hang, patch, tape, float and machine textures for: Framing & Structural, Insulation, Drywall & Wall Prep. Work only from the approved field scope; report any variance to the superintendent before proceeding.

2 SAFETY, SITE PROTECTION & CONTAINMENT

- Verify framing is structurally sound and moisture content is below 16% before enclosing.
- Maintain dust containment; use vacuums with HEPA filtration on all cutting tools.
- Wear eye protection and dust masks for cutting, sanding and texture spraying.
- Protect finished floors and adjacent surfaces before hanging or spraying.
- Scaffold or lift equipment must be stable and rated for the working height.

3 STEP-BY-STEP FIELD INSTRUCTIONS

Scope Execution

- Complete the Framing & Structural scope described in the approved estimate: Sister 8 burnt 2x6 ceiling joists, rebuild kitchen partition wall framing, install structural header over island span. (3 working day(s)).
- Complete the Insulation scope described in the approved estimate: Install R-30 mineral wool fire-resistant batt insulation in ceiling joist bays and R-15 batt in exterior wall cavities. (2 working day(s)).
- Complete the Drywall & Wall Prep scope described in the approved estimate: Hang 5/8" Type X fire-rated drywall on kitchen ceiling and walls, Level 4 finish with smooth skim coat ready for paint. (6 working day(s)).

Quantities & Material Staging

- Verify all field quantities against the approved scope before ordering or cutting materials.

Sequencing (CREW-2)

- T-2: mobilize only after predecessor scope (T-1) is complete and accepted.
- T-4: mobilize only after predecessor scope (T-3) is complete and accepted.
- T-5: mobilize only after predecessor scope (T-4) is complete and accepted.

4 MATERIAL SPECIFICATIONS & FASTENERS

- All materials must match the approved manufacturer specifications and be staged in a dry, protected area.
- Fasten per manufacturer requirements; use corrosion-resistant fasteners in wet or exterior areas.
- Verify quantities with the superintendent before installing; retain packaging and cut sheets for verification.

5 QUALITY CONTROL & PUNCHLIST STANDARDS

[ ] Framing plumb, level and square; blocking installed where fixtures require support.
[ ] Insulation fitted without gaps, voids or compression; vapor barrier sealed at seams.
[ ] Joints taped, floated and sanded to Level 4 finish unless texture exceeds it.
[ ] Texture uniform and blended into existing areas with no visible lap lines.
[ ] Walk the work area with the superintendent and sign off on this sheet before demobilizing.

DO NOT PERFORM / SCOPE EXCLUSIONS

Do not perform any credited, omitted or out-of-scope work without a written change order.

SIGN-OFF & ACCEPTANCE

Crew Lead Signature	Print Name	Date

Subcontractor acknowledges the scope, quantities, materials and sequencing above. Any deviation requires a written change order approved by the superintendent before work continues.

Crew 3: Flooring & Underlayment Installation

Scope ref: T-8 - Field template packet

$ CONTRACT AMOUNT & BUDGET LINE LINKAGE

TASK	TRADE PACKAGE	AMOUNT
T-8	Flooring *Sub bid*	$4,680.00
	TOTAL CONTRACT AMOUNT	**$4,680.00**

1 SCOPE SUMMARY

Perform sound membrane/underlayment, click-lock lvp, laminate, sheet vinyl, tile, carpet/pad, t-molding and transitions for: Flooring. Work only from the approved field scope; report any variance to the superintendent before proceeding.

2 SAFETY, SITE PROTECTION & CONTAINMENT

- Test substrate moisture (under 5% wood / per manufacturer spec) and record readings before install.
- Acclimate flooring materials in the conditioned space per manufacturer requirements.
- Wear knee protection, gloves and cut-rated blades; keep blades fresh to avoid slips.
- Keep utility knives sheathed when not in use and sweep fasteners immediately.

3 STEP-BY-STEP FIELD INSTRUCTIONS

Scope Execution

- Complete the Flooring scope described in the approved estimate: Install 12x24 porcelain floor tile over Ditra uncoupling membrane, epoxy grout in kitchen, weave-in and refinish oak floor transition. (3 working day(s)).

Quantities & Material Staging

- Verify all field quantities against the approved scope before ordering or cutting materials.

Sequencing (CREW-3)

- T-8: mobilize only after predecessor scope (T-6) is complete and accepted.

4 MATERIAL SPECIFICATIONS & FASTENERS

- All materials must match the approved manufacturer specifications and be staged in a dry, protected area.
- Fasten per manufacturer requirements; use corrosion-resistant fasteners in wet or exterior areas.

- Verify quantities with the superintendent before installing; retain packaging and cut sheets for verification.

5 QUALITY CONTROL & PUNCHLIST STANDARDS

[ ] Substrate clean, flat and within manufacturer tolerance; no hollow spots or lippage.
[ ] Expansion gaps maintained at all perimeter pinch points; transitions centered under door slabs.
[ ] No peaking seams, telegraphing or pattern repetition where visible.
[ ] Floor protected after install; homeowner walkthrough completed.
[ ] Walk the work area with the superintendent and sign off on this sheet before demobilizing.

DO NOT PERFORM / SCOPE EXCLUSIONS

Do not perform any credited, omitted or out-of-scope work without a written change order.

SIGN-OFF & ACCEPTANCE

Crew Lead Signature	Print Name	Date

Subcontractor acknowledges the scope, quantities, materials and sequencing above. Any deviation requires a written change order approved by the superintendent before work continues.

Crew 4: Finish Carpentry, Cabinetry & Doors

Scope ref: T-7 - Field template packet

$ CONTRACT AMOUNT & BUDGET LINE LINKAGE

TASK	TRADE PACKAGE	AMOUNT
T-7	Cabinetry, Trim & Interior Doors *Sub bid*	$11,200.00
	TOTAL CONTRACT AMOUNT	**$11,200.00**

1 SCOPE SUMMARY

Perform interior/exterior door slabs and pre-hung fittings, casing, baseboard, cabinets, end panels and decorative hardware for: Cabinetry, Trim & Interior Doors. Work only from the approved field scope; report any variance to the superintendent before proceeding.

2 SAFETY, SITE PROTECTION & CONTAINMENT

- Verify walls are painted/cured and floors protected before cabinet or trim install.
- Rated shoring or two-person lifts for upper cabinets and door slabs.
- Keep power tools guarded; disconnect before changing blades or bits.

3 STEP-BY-STEP FIELD INSTRUCTIONS

Scope Execution

- Complete the Cabinetry, Trim & Interior Doors scope described in the approved estimate: Install custom maple shaker wall and base cabinets, soft-close hardware, crown molding, install quartz countertops. (4 working day(s)).

Quantities & Material Staging

- Verify all field quantities against the approved scope before ordering or cutting materials.

Sequencing (CREW-4)

- T-7: mobilize only after predecessor scope (T-6) is complete and accepted.

4 MATERIAL SPECIFICATIONS & FASTENERS

- All materials must match the approved manufacturer specifications and be staged in a dry, protected area.
- Fasten per manufacturer requirements; use corrosion-resistant fasteners in wet or exterior areas.
- Verify quantities with the superintendent before installing; retain packaging and cut sheets for verification.

5 QUALITY CONTROL & PUNCHLIST STANDARDS

- [ ] Cabinet boxes plumb and level; doors and drawers aligned with even reveals.
- [ ] Trim miters tight, nails set and filled; caulk lines clean and paint-ready.
- [ ] Door slabs operate smoothly, latch cleanly and clear the finished floor.
- [ ] Walk the work area with the superintendent and sign off on this sheet before demobilizing.

DO NOT PERFORM / SCOPE EXCLUSIONS

Do not perform any credited, omitted or out-of-scope work without a written change order.

SIGN-OFF & ACCEPTANCE

Crew Lead Signature	Print Name	Date

Subcontractor acknowledges the scope, quantities, materials and sequencing above. Any deviation requires a written change order approved by the superintendent before work continues.

Crew 5: Plumbing & Mechanical Trades

Scope ref: T-3 - Field template packet

$ CONTRACT AMOUNT & BUDGET LINE LINKAGE

TASK	TRADE PACKAGE	AMOUNT
T-3	Rough Mechanicals (MEP) *Sub bid*	$8,900.00
	TOTAL CONTRACT AMOUNT	**$8,900.00**

1 SCOPE SUMMARY

Perform appliance disconnects/resets (refrigerator, gas range, dishwasher), sinks, faucets, valves, p-traps, pressure/leak testing and mechanical equipment for: Rough Mechanicals (MEP). Work only from the approved field scope; report any variance to the superintendent before proceeding.

2 SAFETY, SITE PROTECTION & CONTAINMENT

- Perform lockout/tagout and verify zero energy before disconnecting any appliance or equipment.
- Close and tag water shutoffs before breaking any line; have towels and pans staged.
- Leak-test all gas connections with approved solution and re-light pilots per manufacturer steps.
- Pressure-test supply lines and inspect every joint under full pressure before closing walls.

3 STEP-BY-STEP FIELD INSTRUCTIONS

Scope Execution

- Complete the Rough Mechanicals (MEP) scope described in the approved estimate: Rewire kitchen branch circuits to AFCI breakers, run new gas range line, relocate sink rough-ins, replace charred exhaust ducting. (4 working day(s)).

Quantities & Material Staging

- Verify all field quantities against the approved scope before ordering or cutting materials.

Sequencing (CREW-5)

- T-3: mobilize only after predecessor scope (T-2) is complete and accepted.

4 MATERIAL SPECIFICATIONS & FASTENERS

- All materials must match the approved manufacturer specifications and be staged in a dry, protected area.
- Fasten per manufacturer requirements; use corrosion-resistant fasteners in wet or exterior areas.

- Verify quantities with the superintendent before installing; retain packaging and cut sheets for verification.

5 QUALITY CONTROL & PUNCHLIST STANDARDS

[ ] All connections leak-free under full pressure with no weeping at valves or P-traps.
[ ] Appliances level, secured and operating; water line and drain verified.
[ ] Permits/inspection tags documented where required by code.
[ ] Walk the work area with the superintendent and sign off on this sheet before demobilizing.

DO NOT PERFORM / SCOPE EXCLUSIONS

Do not perform any credited, omitted or out-of-scope work without a written change order.

SIGN-OFF & ACCEPTANCE

Crew Lead Signature | Print Name | Date

Subcontractor acknowledges the scope, quantities, materials and sequencing above. Any deviation requires a written change order approved by the superintendent before work continues.

Crew 7: Painting & Surface Finishing

Scope ref: T-6 - Field template packet

$ CONTRACT AMOUNT & BUDGET LINE LINKAGE

TASK	TRADE PACKAGE	AMOUNT
T-6	Painting & Sealing *Sub bid*	$7,250.00
	TOTAL CONTRACT AMOUNT	**$7,250.00**

1 SCOPE SUMMARY

Perform masking, caulking, sanding, pva drywall priming, stain-blocking primer, wall/ceiling finish coats and trim enamel for: Painting & Sealing. Work only from the approved field scope; report any variance to the superintendent before proceeding.

2 SAFETY, SITE PROTECTION & CONTAINMENT

- Mask floors, trim, cabinets and fixtures with high-tack tape and rosin paper before spraying.
- Ventilate continuously and use respirators rated for the coating system being applied.
- Keep wet coatings away from electrical devices and heat sources; observe dry times.

3 STEP-BY-STEP FIELD INSTRUCTIONS

Scope Execution

- Complete the Painting & Sealing scope described in the approved estimate: Apply Shellac-based smoke and odor blocker seal coat, two coats premium scrubbable kitchen enamel on walls and trim. (4 working day(s)).

Quantities & Material Staging

- Verify all field quantities against the approved scope before ordering or cutting materials.

Sequencing (CREW-7)

- T-6: mobilize only after predecessor scope (T-5) is complete and accepted.

4 MATERIAL SPECIFICATIONS & FASTENERS

- All materials must match the approved manufacturer specifications and be staged in a dry, protected area.
- Fasten per manufacturer requirements; use corrosion-resistant fasteners in wet or exterior areas.
- Verify quantities with the superintendent before installing; retain packaging and cut sheets for verification.

5 QUALITY CONTROL & PUNCHLIST STANDARDS

- [ ] Surfaces sanded, caulked and dust-free before finish coats; stain-blocking applied where required.
- [ ] Uniform sheen with no holidays, drips or lap marks under raking light.
- [ ] Trim lines crisp; no bleed under tape; fixtures and floors free of overspray.
- [ ] Walk the work area with the superintendent and sign off on this sheet before demobilizing.

DO NOT PERFORM / SCOPE EXCLUSIONS

Do not perform any credited, omitted or out-of-scope work without a written change order.

SIGN-OFF & ACCEPTANCE

Crew Lead Signature	Print Name	Date

Subcontractor acknowledges the scope, quantities, materials and sequencing above. Any deviation requires a written change order approved by the superintendent before work continues.