Hays+Sons
Restoration Document Suite

SUBCONTRACTOR FIELD WORK ORDER PACKAGE

Robert Vance

Claim LM-550912-01 • 4 trade crew work order(s)

PROJECT RECORD

INSURED / CLIENT
Robert Vance

SITE ADDRESS
See estimate documents - confirm with the superintendent before mobilization

CLAIM NUMBER
LM-550912-01 | Carrier: Liberty Mutual | Policy: LMH-449102

OWNER / SITE CONTACT
Confirm with project manager

SITE LOGISTICS & WORKING RULES

WORKING HOURS
Monday-Friday, 7:00 AM - 5:00 PM. Weekend work requires superintendent approval 24h in advance.

PARKING & STAGING
Park only in the approved staging area; keep driveways and streets clear for material deliveries.

DUST & TRASH DISPOSAL
Stage debris in the designated dumpster/containment area. No debris may remain in occupied areas overnight.

EMERGENCY PROTOCOL
Notify the on-site superintendent immediately for any incident; call 911 for gas, electrical or flooding emergencies. Locate the main panel and water shutoff before starting.

CONTRACT AMOUNT INCLUDED - CARRIER PRICING EXCLUDED
This packet includes each crew's approved subcontract contract amount, linked to the estimate budget lines. Carrier pricing, margins, Overhead & Profit and unit rates are excluded. Contact the office for any cost question.

Generated 2026-09-29 - Verification token: WO-CHK-E81CE4DD

0 CREWS IN THIS PACKAGE

Hand each crew only the pages for its own section. Every crew must review the safety protocol and complete the QC checklist before demobilizing.

Crew 1: Contents Handling, Site Protection & Demolition
Scope ref: T-1, T-7

Crew 2: Drywall, Framing & Insulation
Scope ref: T-4, T-5

Crew 7: Painting & Surface Finishing
Scope ref: T-6

Crew 8 (Supplemental): Roofing, Siding & Exterior Envelope
Scope ref: T-2, T-3

Sequencing: crews mobilize only after predecessor scopes are complete and accepted. Report any field variance to the superintendent befo

Crew 1: Contents Handling, Site Protection & Demolition

Scope ref: T-1, T-7 - Field template packet

$ CONTRACT AMOUNT & BUDGET LINE LINKAGE

TASK	TRADE PACKAGE	AMOUNT
T-1	Demolition & Tear-off *Sub bid*	**$4,680.00**
T-7	Final Cleaning & Punch List *Sub bid*	**$900.00**
	TOTAL CONTRACT AMOUNT	**$5,580.00**

1 SCOPE SUMMARY

Perform dust barriers, contents manipulation, structural tear-out, subfloor prep, concrete grinding, debris staging and final detail clean for: Demolition & Tear-off, Final Cleaning & Punch List. Work only from the approved field scope; report any variance to the superintendent before proceeding.

2 SAFETY, SITE PROTECTION & CONTAINMENT

- Erect 6-mil poly dust barriers with zipper doors at every work boundary; verify seals before starting.
- Run HEPA air scrubbers continuously and rotate filters per manufacturer intervals.
- Wear N95 respirators, sealed eye protection and cut-rated gloves for all tear-out work.
- Photograph and inventory all contents before moving; store in labeled, protected staging.

- Locate and isolate water, gas and electrical services before any demolition starts.
- Stage debris only in the designated containment area; keep egress paths clear at all times.

3 STEP-BY-STEP FIELD INSTRUCTIONS

Scope Execution

- Complete the Demolition & Tear-off scope described in the approved estimate: Tear off 32 SQ damaged architectural shingles, remove storm-dented seamless gutters and damaged vinyl soffits. (2 working day(s)).
- Complete the Final Cleaning & Punch List scope described in the approved estimate: Magnetic yard sweep for roof nails, power wash driveway/patio, interior HEPA vacuuming, final homeowner inspection. (1 working day(s)).

Quantities & Material Staging

- Verify all field quantities against the approved scope before ordering or cutting materials.

Sequencing (CREW-1)

- T-7: mobilize only after predecessor scope (T-3, T-6) is complete and accepted.

4 MATERIAL SPECIFICATIONS & FASTENERS

- All materials must match the approved manufacturer specifications and be staged in a dry, protected area.
- Fasten per manufacturer requirements; use corrosion-resistant fasteners in wet or exterior areas.
- Verify quantities with the superintendent before installing; retain packaging and cut sheets for verification.

5 QUALITY CONTROL & PUNCHLIST STANDARDS

[ ] All debris removed from occupied areas and staged in the approved location.
[ ] Containment intact - zero visible dust migration beyond the barrier.
[ ] Substrate sound, dry and ready for the next trade; photos uploaded.
[ ] Contents inventory reconciled and signed by the homeowner where applicable.
[ ] Walk the work area with the superintendent and sign off on this sheet before demobilizing.

DO NOT PERFORM / SCOPE EXCLUSIONS

Do not perform any credited, omitted or out-of-scope work without a written change order.

SIGN-OFF & ACCEPTANCE

Crew Lead Signature _____ Print Name _____ Date _____

Subcontractor acknowledges the scope, quantities, materials and sequencing above. Any deviation requires a written change order approved by the superintendent before work continues.

Crew 2: Drywall, Framing & Insulation

Scope ref: T-4, T-5 - Field template packet

$ CONTRACT AMOUNT & BUDGET LINE LINKAGE

TASK	TRADE PACKAGE	AMOUNT
T-4	Insulation *Sub bid*	**$1,720.00**
T-5	Drywall & Wall Prep *Sub bid*	**$5,640.00**
	TOTAL CONTRACT AMOUNT	**$7,360.00**

1 SCOPE SUMMARY

Perform insulation (batt, blown, vapor barrier), framing repairs, drywall hang, patch, tape, float and machine textures for: Insulation, Drywall & Wall Prep. Work only from the approved field scope; report any variance to the superintendent before proceeding.

2 SAFETY, SITE PROTECTION & CONTAINMENT

- Verify framing is structurally sound and moisture content is below 16% before enclosing.
- Maintain dust containment; use vacuums with HEPA filtration on all cutting tools.
- Wear eye protection and dust masks for cutting, sanding and texture spraying.
- Protect finished floors and adjacent surfaces before hanging or spraying.
- Scaffold or lift equipment must be stable and rated for the working height.

3 STEP-BY-STEP FIELD INSTRUCTIONS

Scope Execution

- Complete the Insulation scope described in the approved estimate: Blow-in cellulose insulation to attic cavity R-38 level over wet storm-collapsed insulation zones. (1 working day(s)).
- Complete the Drywall & Wall Prep scope described in the approved estimate: Replace 12 water-stained ceiling drywall sheets in master suite and dining room, tape, float, match knockdown texture. (4 working day(s)).

Quantities & Material Staging

- Verify all field quantities against the approved scope before ordering or cutting materials.

Sequencing (CREW-2)

- T-4: mobilize only after predecessor scope (T-2) is complete and accepted.
- T-5: mobilize only after predecessor scope (T-4) is complete and accepted.

4 MATERIAL SPECIFICATIONS & FASTENERS

- All materials must match the approved manufacturer specifications and be staged in a dry, protected area.
- Fasten per manufacturer requirements; use corrosion-resistant fasteners in wet or exterior areas.
- Verify quantities with the superintendent before installing; retain packaging and cut sheets for verification.

5 QUALITY CONTROL & PUNCHLIST STANDARDS

[ ] Framing plumb, level and square; blocking installed where fixtures require support.
[ ] Insulation fitted without gaps, voids or compression; vapor barrier sealed at seams.
[ ] Joints taped, floated and sanded to Level 4 finish unless texture exceeds it.
[ ] Texture uniform and blended into existing areas with no visible lap lines.
[ ] Walk the work area with the superintendent and sign off on this sheet before demobilizing.

DO NOT PERFORM / SCOPE EXCLUSIONS

Do not perform any credited, omitted or out-of-scope work without a written change order.

SIGN-OFF & ACCEPTANCE

Crew Lead Signature | Print Name | Date

Subcontractor acknowledges the scope, quantities, materials and sequencing above. Any deviation requires a written change order approved by the superintendent before work continues.

Crew 7: Painting & Surface Finishing

Scope ref: T-6 - Field template packet

$ CONTRACT AMOUNT & BUDGET LINE LINKAGE

TASK	TRADE PACKAGE	AMOUNT
T-6	Painting & Sealing *Sub bid*	**$3,480.00**
	TOTAL CONTRACT AMOUNT	**$3,480.00**

1 SCOPE SUMMARY

Perform masking, caulking, sanding, pva drywall priming, stain-blocking primer, wall/ceiling finish coats and trim enamel for: Painting & Sealing. Work only from the approved field scope; report any variance to the superintendent before proceeding.

2 SAFETY, SITE PROTECTION & CONTAINMENT

- Mask floors, trim, cabinets and fixtures with high-tack tape and rosin paper before spraying.
- Ventilate continuously and use respirators rated for the coating system being applied.
- Keep wet coatings away from electrical devices and heat sources; observe dry times.

3 STEP-BY-STEP FIELD INSTRUCTIONS

Scope Execution

- Complete the Painting & Sealing scope described in the approved estimate: Stain-kill water stains with oil-based primer, paint ceiling corner-to-corner in both rooms with flat ceiling white. (3 working day(s)).

Quantities & Material Staging

- Verify all field quantities against the approved scope before ordering or cutting materials.

Sequencing (CREW-7)

- T-6: mobilize only after predecessor scope (T-5) is complete and accepted.

4 MATERIAL SPECIFICATIONS & FASTENERS

- All materials must match the approved manufacturer specifications and be staged in a dry, protected area.
- Fasten per manufacturer requirements; use corrosion-resistant fasteners in wet or exterior areas.
- Verify quantities with the superintendent before installing; retain packaging and cut sheets for verification.

5 QUALITY CONTROL & PUNCHLIST STANDARDS

- [ ] Surfaces sanded, caulked and dust-free before finish coats; stain-blocking applied where required.
- [ ] Uniform sheen with no holidays, drips or lap marks under raking light.
- [ ] Trim lines crisp; no bleed under tape; fixtures and floors free of overspray.
- [ ] Walk the work area with the superintendent and sign off on this sheet before demobilizing.

DO NOT PERFORM / SCOPE EXCLUSIONS

Do not perform any credited, omitted or out-of-scope work without a written change order.

SIGN-OFF & ACCEPTANCE

Crew Lead Signature	Print Name	Date

Subcontractor acknowledges the scope, quantities, materials and sequencing above. Any deviation requires a written change order approved by the superintendent before work continues.

Crew 8 (Supplemental): Roofing, Siding & Exterior Envelope

Scope ref: T-2, T-3 - Field template packet

$ CONTRACT AMOUNT & BUDGET LINE LINKAGE

TASK	TRADE PACKAGE	AMOUNT
T-2	Roofing & Exterior Decking *Sub bid*	$13,440.00
T-3	Siding, Gutters & Glazing *Sub bid*	$8,520.00
	TOTAL CONTRACT AMOUNT	**$21,960.00**

1 SCOPE SUMMARY

Perform roofing, gutters, siding, soffit and exterior glazing/windows where exterior scopes are included in the estimate for: Roofing & Exterior Decking, Siding, Gutters & Glazing. Work only from the approved field scope; report any variance to the superintendent before proceeding.

2 SAFETY, SITE PROTECTION & CONTAINMENT

- Fall protection required - harness, anchor point and ladder tie-off before roof access.
- Check weather window; no roofing work in wind above manufacturer limits or during precipitation.
- Stage materials so loads are balanced; never block egress or vented openings.

3 STEP-BY-STEP FIELD INSTRUCTIONS

Scope Execution

- Complete the Roofing & Exterior Decking scope described in the approved estimate: Replace 6 sheets CDX roof decking, install synthetic underlayment, ice & water shield at eaves/valleys, 30-yr Owens Corning shingles. (3 working day(s)).
- Complete the Siding, Gutters & Glazing scope described in the approved estimate: Install Dutch lap vinyl siding on west gable, 6" seamless aluminum gutters, downspouts, replace 2 hail-shattered low-E sash units. (3 working day(s)).

Quantities & Material Staging

- Verify all field quantities against the approved scope before ordering or cutting materials.

Sequencing (CREW-8)

- T-2: mobilize only after predecessor scope (T-1) is complete and accepted.
- T-3: mobilize only after predecessor scope (T-2) is complete and accepted.

4 MATERIAL SPECIFICATIONS & FASTENERS

- All materials must match the approved manufacturer specifications and be staged in a dry, protected area.
- Fasten per manufacturer requirements; use corrosion-resistant fasteners in wet or exterior areas.
- Verify quantities with the superintendent before installing; retain packaging and cut sheets for verification.

5 QUALITY CONTROL & PUNCHLIST STANDARDS

[ ] Decking/underlayment installed per code; flashing integrated at all penetrations.
[ ] Roof penetrations and transitions water-tested before closing.
[ ] Siding courses level, fastened to structure and sealed at openings.
[ ] Walk the work area with the superintendent and sign off on this sheet before demobilizing.

DO NOT PERFORM / SCOPE EXCLUSIONS

Do not perform any credited, omitted or out-of-scope work without a written change order.

SIGN-OFF & ACCEPTANCE

Crew Lead Signature | Print Name | Date

Subcontractor acknowledges the scope, quantities, materials and sequencing above. Any deviation requires a written change order approved by the superintendent before work continues.